State of New Jersey
Department of Treasury
Integrity Monitoring Reporting Model
Engagement: Task Order#: DOT 1-1A-E; Contract # 88364
For Quarter Ending: 12/31/2017

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the

Disaster Relief Appropriations Act.

lo. Recipient Data Elements	Response	Comments
. General Info		
. Recipient of funding	New Jersey Department of Transportation and New Jersey Department of Environmental Protection	
Federal Funding Agency? (e.g. HUD, FEMA)	FHWA	
State Funding (if applicable)	Yes	
Award Type	FHWA	
Award Amount	Approximately \$242 million excluding change orders	
Contract/Program Person/Title	Ahmad Qureshi is the Project Manager for DOT projects and Erick Doyle is the Project Manager for the DEP project	
Brief Description, Purpose and Rationale of Project/Program	NJDOT and NJDEP received funding from the Federal Highway Administration (FHWA) and Federal Emergency Management Agency (FEMA) for contracts in connection with damage caused by Superstorm Sandy. NJDOT procured the services to 3 contractors for 3 different projects for restoration repairs along Route 35. Those 3 contractors are Union Paving and Construction Company (DP 13130), George Harms Construction Company (DP 13120), and Agate Construction Company (DP 13114). NJDEP procured the services of EIC Associates to construct and install a four-mile long steel seawall to help protect sections of Mantoloking, Brick and Route 35 from future natural disasters.	
Contract/Program Location	NJ Department of Transportation, Trenton NJ and NJ Department of Environmental Protection, Toms River, NJ	
Amount Expended to Date	All DOT projects as of 12/31/17 and including change orders: DP 13130 = approximately \$92.2 million; DP 13120 = approximately \$133.3 million; DP 13114 = approximately \$53.4 million. NJDEP = approximately \$24.5 million.	
. Amount Provided to other State or Local Entities	\$0	
. Completion Status of Contract or Program	EIC Associates, DP 13130, DP 13120, DP13114 has either been formallly closed-out or in the close- out and in the acceptance stage as of 12/31/17.	
. Expected Contract End Date/Time Period	DP 13130 - substantially complete - awaiting closeout; DP 13120 - closeout package complete; DP 13114 - closeout package has been submitted; EIC substantially complete.	
Monitoring Activities	The Control of the Co	
If FEMA funded, brief description of the status of the project worksheet and its support.	All the projects assigned (EIC Associates, DP 13130, DP 13120, and DP 13114) to CLA have been substanitally completed as of 12/31/17. All projects are in the closeout phase.	
. Quarterly Activities/Project Description (include number of visits to meet with recipient and sub recipient, including who you met with, and any site visits warranted to where work was completed)	Ongoing review and testing of the monthly estimates for the 3 DOT projects. Also projects are either in the close-out and acceptance stage or already complete.	

State of New Jersey
Department of Treasury
Integrity Monitoring Reporting Model
Engagement: Task Order #: DOT 1-1A-E; Contract # 88364
For Quarter Ending: 12/31/2017

Reports required under A-60 will be submitted by Integrity Monitors on the first business day of each calendar quarter to the State Treasurer and will contain detailed information on the projects/contracts/programs funded by the

Disaster Relief Appropriations Act.

_	Recipient Data Elements	Parameter 1	Comments
		Response	Comments
15.	Brief Description to confirm appropriate data/information has been		
	provided by recipient and what activities have been taken to review in	Management has been cooperative in making themselves available to help move our monitoring of	
	relation to the project/contract/program.	the contracts.	
16.	Description of quarterly auditing activities that have been conducted to		
	ensure procurement compliance with terms and conditions of the		
	contracts and agreements.	Continued to perform ongoing review activities. No issues noted to date.	8
17.	Have payment requisitions in connection with the contract/program		
	been reviewed? Please describe	Yes, see item #16.	
18.	Description of quarterly activity to prevent and detect waste, fraud and		
	abuse.	See #19 below	
19.	Provide details of any integrity issues/findings	No such findings were noted this quarter.	
20.	Provide details of any work quality or safety/environmental/historical		
	preservation issue(s).	See #19 above	
21.	Provide details on any other items of note that have occurred in the past		
	quarter	See #19 above	
22.	Provide details of any actions taken to remediate waste, fraud and abuse		
	noted in past quarters	None noted	
C.	Miscellaneous		A STATE OF THE STA
23.	Attach a list of hours and expenses incurred to perform your quarterly		
	integrity monitoring review	SEE ATTACHMENT - NEXT TAB IN SPREADSHEET	
24.	Add any item, issue or comment not covered in previous sections but		
	deemed pertinent to monitoring program.	N/A	

Name of Integrity Monitor:	CliftonLarsonAllen LLP	
Name of Report Preparer:	Gregory J. Bussink, III, Principal	
Signature:	Bryny J. Dusiak, TI	
Date:	4/2/2018	